

**SHREE CEMENT LTD., NAWALGARH**

(A unit of Shree Cement Ltd.)

Village Gothara, The Nawalgarh, Distt.- Jhunjhunu (Raj.) Pin 333304

**Work Permit For Cement**Permit No **CP-MEC15**

**SCOPE:** For permitting job at a height of more than 10 feet., Material Handling , working in confined space , excavation, welding Cutting and use of open flame at all locations of the plant area.

**HOT WORK** Permit released to (Name of Initiator) Mr.**ABHAY DIWAKARRA EC 20166** of **MECHANICAL**. For Contractors **OTHERS** Co Permittee (if any) **NA**. On date **08.05.2025**. From **11:03 AM** to (expiry time) **09.05.2025 11:03 AM** For **WELDING JOB**. As per details digitally entered by Initiator Mr.**ABHAY DIWAKARRA EC 20166** of **MECHANICAL**. On Date: **08.05.2025**.Time: **11:09 AM**.

**Hot Work**

<b>Precautionary checks to be complied by Initiator</b>	<b>Yes</b>	<b>No</b>	<b>NA</b>
All lifting tools / tackles and lifting machines to be used are checked and found in order	✓		
Control for sparks like asbestos blanket/sheet provided.	✓		
Electrical connections through ELCB/RCCB of 30 mA sensitivity	✓		
Equipment depressurised, drained, flushed/ purged.	✓		
Fire control measures like water hose, extinguisher, fire staff arranged.	✓		
Fire Fighting arrangements provided	✓		
Fire Precautions Taken	✓		
Gas Cutting cylinders are provided with valve protection cap & working pressure gauge.	✓		
Gas cutting torch and Cylinders installed with Back Fire and Flash back arrestors	✓		
Hand tools/ portable power tools have been checked (including earthing) and found in order.	✓		
Hoses are free from damage and connected with hose clamp.	✓		
Job Hazards is explained to all concern thru tool box talk meeting	✓		
Leakages of flammable gas/liquids from near by valves, flanges or pipelines stopped if any	✓		
Only industrial type electrical appliances like Plug Sockets etc are in use	✓		
Permit to work at height issued separately.	✓		
Regulator pressure gauges in working condition, visible and not damaged.	✓		
Return welding cable arranged from job to welding set & will be kept connected.	✓		
Safe approach to work area/ temporary working platform of sound health provided	✓		
Venting/discharge stopped, if being done close by	✓		
Welding cable and earthing cable are crimped with proper size lugs.	✓		
Welding Machine Earthed properly	✓		
Work area made free from combustibles like oily rags, spills etc.	✓		

With reference to above work, I confirm as under All precautions/ safety measures filled digitally by me for the above job for personal protection and safe job execution have been taken as indicated above.  
As per details digitally entered by Initiator Mr.**ABHAY DIWAKARRA EC 20166** of **MECHANICAL**. On Date: **08.05.2025**.Time: **11:09 AM**.

**Isolation by E&I/ Process/Mechanical**

LOTO done for equipment (Name) **Elevator reject belt for** .Equipment Tag No **1502BC3** done and Isolation Tag bearing Sr. no. **15** displayed at MCC. As per details digitally entered by Isolator Mr.**ADARSH SHARMA .EC 20110** of (Deptt) **E&I**. On Date: **08.05.2025**.Time: **11:11 AM**.

**Declaration by initiator**

Key no **51** of the lock used for isolation of equipment (Name)**Elevator reject belt for** .Equipment Tag No **1502BC3** with me also try out for this equipment done. As per details digitally entered by Initiator Mr.**ADARSH SHARMA .EC 20110** of (Deptt) **E&I**. On Date: **08.05.2025**.Time: **11:11 AM**.

**SHREE CEMENT LTD., NAWALGARH**

(A unit of Shree Cement Ltd.)

Village Gothara, The Nawalgarh, Distt.- Jhunjhunu (Raj.) Pin 333304

Work Permit For **Cement**Permit No **CP-MEC15**

As per details digitally entered by Initiator Mr.**ABHAY DIWAKARRA** EC **20166** of **MECHANICAL**. On Date: **08.05.2025**. Time: **11:09 AM**.

**Declaration by Issuer**

Checklists	Yes	No	NA	Any Other Inst or advice
Flow isolated and their control valves blinded for operational isolation and Tagged 1 4	✓			ok
Equipment Electrically and Mechanically isolated and their control valves blinded for operational isolation and Tagged 2 4	✓			
Equipment Depressurized, completely emptied and cooled 3 4	✓			
Equipment is converted into local mode from the DCS 4 4	✓			

As per details digitally entered by Issuer Mr.**ASHISH KUSHWAHA** EC **19229** of **PROCESS**. On Date: **08.05.2025**. Time: **11:09 AM**.

**Permit Approval:**

In view of above, permit to **HOT WORK** work for above job is approved.

**SHAIENDRA SING(03147) 08.05.2025 11:10 AM**  
(Deptt Head/Area Incharge)

**ISSUER:**

In view of above, permit to **HOT WORK** for above jobs is issued.

**ASHISH KUSHWAHA(19229) 08.05.2025 11:11 AM**  
(Deptt Head/Area Incharge)

**RETURN:**

The above job is completed & all the men and materials have been removed from the work place. Guards removed for doing the job have been replaced & the work area cleaned. The permit **CP-MEC15** returned LOTO key is returned by me to isolator. Request to Remove lock for reenergize the equipment bearing Isolation Tag No. **15** equipment (Name) **Elevator reject belt for Equipment Tag No 1502BC3** key is returned by me to isolator.

As per details digitally entered by Initiator Mr.....EC ..... of (Deptt) ..... On Date: ..... Time: .....

**PERMIT CLOSURE:**

The permit closed at ..... on (date) .....

As per details digitally entered by Issuer Mr. ....EC ..... of (Deptt) ..... On Date: ..... Time: .....

Issue and extension of this permit shall be the responsibility of Engr./ Supervisor who is directly supervising the execution of work at site.