## SHREE CEMENT LTD., NAWALGARH

(A unit of Shree Cement Ltd.)
Village Gothara, The Nawalgarh, Distt.- Jhunjhunu (Raj.) Pin 333304

Work Permit For Cement Permit No CP-MEC11

**SCOPE:** For permitting job at a height of more than 10 feet., Material Handling, working in confined space, excavation, welding Cutting and use of open flame at all locations of the plant area.

HOT WORK, WORK AT HEIGHT Permit released to (Name of Initiator) Mr.ABHAY DIWAKARRA EC 20166 of MECHANICAL. For Contractors AMAZIN AUTOMATION SOLUTIONS INDIA PVT. LTD. Co Permitee (if any) NA. On date 07.05.2025. From 12:19 PM to (expiry time) 08.05.2025 12:19 PM For ABCD. As per details digitally entered by Initiator Mr.ABHAY DIWAKARRA EC 20166 of MECHANICAL. On Date: 07.05.2025.Time: 12:23 PM.

## Hot Work

Precautionary checks to be complied by Initiator	Yes	No	NA
All lifting tools / tackles and lifting machines to be used are checked and found in order	✓		
Control for sparks like asbestos blanket/sheet provided.	✓		
Electrical connections through ELCB/RCCB of 30 mA sensitivity	✓		
Equipment depressurised, drained, flushed/ purged.	✓		
Fire control measures like water hose, extinguisher, fire staff arranged.	✓		
Fire Fighting arrangements provided	✓		
Fire Precautions Taken	✓		
Gas Cutting cylinders are provided with valve protection cap & working pressure gauge.	✓		
Gas cutting torch and Cylinders installed with Back Fire and Flash back arrestors	✓		
Hand tools/ portable power tools have been checked (including earthing) and found in order.	✓		
Hoses are free from damage and connected with hose clamp.	✓		
Job Hazards is explained to all concern thru tool box talk meeting	✓		
Leakages of flammable gas/liquids from near by valves, flanges or pipelines stopped if any	✓		
Only industrial type electrical appliances like Plug Sockets etc are in use	✓		
Permit to work at height issued separately.	✓		
Regulator pressure gauges in working condition, visible and not damaged.	✓		
Return welding cable arranged from job to welding set & will be kept connected.	✓		
Safe approach to work area/ temporary working platform of sound health provided	✓		
Venting/discharge stopped, if being done close by	✓		
Welding cable and earthing cable are crimped with proper size lugs.	✓		
Welding Machine Earthed properly	✓		
Work area made free from combustibles like oily rags, spills etc.	✓		

## Work At Height

Precautionary checks to be complied by Initiator	Yes	No	NA
All employees trained for working at height.	✓		
All lifting tools / tackles and lifting machines to be used are checked and found in order	✓		
Area below work place cleared off / cordon off with safety tape	✓		
Cell phone (Mobile) not to be carried by the workmen while work at height.	✓		
Hand tools/ portable power tools have been checked (including earthing) and found in order.	✓		
Is any overhead Electrical line passing through working area?	✓		
Job Hazards is explained to all concern thru tool box talk meeting.	✓		
Ladder properly supported and leveled	✓		
Ladder(s) inspected prior to use	✓		
No of personal protective appliances like full body harness tested of competent person (ISI mark) having identification Nos provided to all the persons working at height and use shall be ensured.	✓		
Nos./ Roof safe walk ladder provided to work/ walk on fragile roof top and use shall be ensured.	✓		

## SHREE CEMENT LTD., NAWALGARH

(A unit of Shree Cement Ltd.)

Village Gothara, The Nawalgarh, Distt.- Jhunjhunu (Raj.) Pin 333304

Work Permit For Cement	Permit No CP-MEC11		
Only medically fit personnel engaged in work	✓		
Provision of safety net below the job in sound condition.	✓		
Safe work platform/ scaffolding of sound construction provided	✓		
Safety Harness and Lanyard anchored to independent rigid object	✓		
Scaffolds/platforms inspected for good repair and proper construction	✓		
With reference to above work, I confirm as under All precautions/ safety measures filled digpersonal protection and safe job execution have been taken as indicated above.  As per details digitally entered by Initiator Mr.ABHAY DIWAKARRA EC 20166 of MECHAI 12:23 PM.		·	
Permit Approval:			
In view of above, permit to HOT WORK, WORK AT HEIGHT work for above job is approve	d.		
JAYESH KUM.		31) 07.05.2025 12:25 PM	
	(De	eptt Head/Area Incharge)	
ISSUER:			
In view of above, permit to HOT WORK, WORK AT HEIGHT for above jobs is issued.			
ASHISH KUSH	•	29) 07.05.2025 12:25 PM eptt Head/Area Incharge)	
PERMIT CLOSURE:			
The permit closed at on (date)	Time		
Issue and extension of this permit shall be the responsibility of Engr./ Supervisor who is a			

work at site.